

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250347
Address: 1055 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Tyler Schreck	Failed	Wednesday, August 20, 2025

Informational:

1 Misc

5-8-25 DP. DW was formed, aggregate compacted, approved to pour.

5-16-25 DW was poured, but can not pass until forms have been removed.

7/16/25 DW can not pass until forms have been removed. Call in for reinspection when forms have been pulled.

8/20/25 Tyler S. Form left in the DW by curb. Crack in the SW, and far left side of the approach, last SW panel is out of compliance.

Comments: