

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250347
Address: 1055 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Tyler Schreck	Failed	Wednesday, August 20, 2025

Informational:
1 Misc

5-8-25 DP. SW was formed, aggregate compacted, cross slopes in compliance. Approved to pour

5-16-25 DP. SW has been poured, but can not pass until curb line is clean and erosion control has been reestablished.

07/16/25 Jamie S, SW needs to be cleaned off for inspection. Call for reinspection once sidewalk is clear.

8/20/25 Tyler S. Crack in the SW, and far left side of the approach, last SW panel is out of compliance.

Comments: