

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                     | Inspector: | Outcome: | Date:                     |
|---------------------------------|------------|----------|---------------------------|
| <b>Above Ceiling Inspection</b> | Robb Popp  | Partial  | Thursday, August 21, 2025 |

Corrective Action Required:

1 FIRST FLOOR

\*\*\*\*\*AREAS APPROVED TO COVER:

-Entry canopy ok to cover

Addition complete except as noted

-Clean room at existing tie in 1E 169. Address penetrations and incomplete rated assembly

\*\*Existing side:

1E-181-178, 310, 216, 300b

Corrective Action Required:

2 SECOND FLOOR

Above-ceiling OK below:

\*\*Addition Complete except at existing south stair: label fire wall

\*\*Existing side

2E423, 2E421, 2E422, 2E420, 2E242, 2E241, 2E200J, 2E240, 2E238, 2E239, 2E-232, 2E-231B, 2E237, 2E-235, 2E-236, Corridor 2E-200F, 2E200F, 2E-119, 2E-120, 2E-200K 2E-121, 2E-112, 2E-113 to 118, 2E-122, 2E-402 to 404, 2E-408 to 412, 2E-331, 2E-332, 2E-337, 2E-336, 2E-335, 2E-399, 2E-338, 2E-455, 2E-300F, 1E-161 thru 1E-157, 1E-166, 1E-165, 1E-100M, 1E-303, 1E214, 1E-213, 1E-215, 200G, 2E-407, 406, 447, 448, 405, 2E-400A/ 2E300H, 2E-451, 452, 455, 343, 344, 345, 340, 342, 342, 2E-300G, 2E-437, 2E-443, 2E-445, 2E-446, 2E-441, 2E-442, 2E-436, 2E-437, 2E-435, 2E239, 2E415, 2E454, 2E449, 2E416, 2E438, 2E414, 2E417, 2E418,

2E431 433

-Soffits approved

8-14-25

Seal penetrations, label smoke and fire walls, complete electrical, repair fireproofing, not ready

2E430-Install KO covers

Corrective Action Required:

3

THIRD FLOOR

\*\*Addition complete

**Comments:**