

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250050
Address: 1059 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Tyler Schreck	Passed	Thursday, August 21, 2025

Informational:

1	Misc	5-8-25 DP. DW is formed, aggregate compacted, approved to pour.
		5-16-25 DP. Can not pass until forms have been removed
		8/21/25 Tyler S. Concrete form on south side of DW needs pulled. Fail.
		8/21/25 Tyler S. DW is in compliance and meets city standards.

Comments: