



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20120225, Building Permit - Commercial  
Address: 635 SW 2ND ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Failed	Monday, March 19, 2012

### Corrective Action Required

1 MISC

#### MECH RM @ SE:

- 1) FIREBLOCKING AND SHIELD PLATES WITHIN MECH RM NOT REQ'D IF AND ONLY IF NO DRYWALL AT WALLS AND NO CEILING
- 2) TRUSS JOIST AT W WALL: BOTTOM CHORD NOTCHED -- ENGINEER REPORT REQUIRED
- 3) OVERBORED(>60%) NON-BEARING STUDS REQUIRE REINFORCEMENT
- 4) PLUMBING SHIELD PLATES AT TOP AND BOTTOM PLATES MUST BE DEEP BOCA PLATES

### Comments: