

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250096
Address: 2821 SW HEARTLAND RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jamie Simerly	Partial	Friday, August 22, 2025

Informational:

1	Misc	07/23/25 Jamie S, DW is formed and compacted. Approved to pour. 07/28/25 Jamie S, DW is failed due to no expansion joint around water valve in south panel of approach. Panel must be replaced and expansion joint installed. Call in for a pre-pour inspection when ready to replace. 08/15/25 Jamie S, DW is formed and compacted. Approved to pour. 08/22/25 Jamie S, DW forms are still up, cannot inspect until forms are pulled.
---	------	---

Comments: