

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20252492, Public Works Right of Way Permit
Address: 2690 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Eric Wiggins	Partial	Tuesday, August 12, 2025

Corrective Action Required

1	Misc	Site visit. Crews are on site. Work is just starting. I will continue to monitor. The road is closed and the TTC is set up correctly.
---	------	---

Corrective Action Required

2	Misc	The duck bank has been dugout, and they are starting to cast it in place. I will continue to monitor.
---	------	---

Corrective Action Required

3	Misc	Site visit. The duct bank has been constructed. They will begin patching the road back with flow fill and then 10 inches of concrete in the next few days. I will continue to monitor the site.
---	------	---

Corrective Action Required

4	Misc	Site visit. Bob and I meet with Black and McDonald this morning to go over where the duct banks will be, and on where the ROW is through out the project. I will continue to monitor.
---	------	---

Corrective Action Required

5	Misc	Site visit. Work is continuing along Hagan Rd. They have dug 2 more locations for the duct banks in the ROW. The site is being kept clean and Hagan road remains closed at this time. I will continue to monitor.
---	------	---

Corrective Action Required

6	Misc	Pits are fenced. ESC needs to be installed. I had a conversation with the superintendent about ESC.
---	------	---

Corrective Action Required

7	Misc	The crew onsite is installing ESC today including inlet protection, waddles, and straw matting.
---	------	---

Corrective Action Required

8	Misc	Crews have placed erosion control around the storm inlets.
---	------	--

Comments: