

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250074
Address: 632 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, August 22, 2025

Corrective Action Required:

1	Misc	-missing hold downs on T05 truss above primary bath -trusses above garage do not match plans and do not have proper hold downs in multiple areas -bonding screw for all metallic boxes to be compliant with 250.126 of NEC -no more than 2 NM through top plate penetrations check throughout -provide nail guards where needed (check throughout garage) -uncover covered front porch for viewing hold downs
---	------	--

Comments: