

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245915
Address: 1402 SW WINTHROP TER, LEES SUMMIT, MO 64081
1400 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, August 25, 2025

Informational:
1 Misc

08/18/25 Jamie S, SW is formed, compacted and slopes are compliant with city standards. Approved to pour. SW will stop short of connecting to the existing SW on Ward road. The builder is wanting to submit changes to the existing because of utilities.

8-25-25 Dustin A, needed to make some changes to sw leading to ward rd due to meeting ada standards. Met With Colby and got it figured out . Also the ada ramp on ward needed to be adjusted to meet compliance . One panel transition will be allowed to meet compliance. . Approved to pour

Comments: