

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20245921  
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	John Jackson	Partial	Wednesday, August 27, 2025

Informational:

1 Misc

08/26/25 Tuesday JMJ (Shaw Construction)

Contractor set forms and materials for new additions for the Police Dept parking lot.

Approximately 8 yards will be poured at for curbs in the morning 08/27/25 Wednesday and 8 yard that afternoon for curbs and pavement.

08/27/25 Wednesday JMJ (Gen. Titans, Sub. George Shaws Construction, Third Party-UES Testing)

Contractor poured approximately 8 yards of concrete curbs starting @ 8:00AM on the addition to the Lee's Summit Police & Court Renovation. Third party testing of concrete was done by UES.

**Comments:**