

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Dustin Agcopra	Passed	Wednesday, August 27, 2025

Informational:

1	Misc	08/09/25 Saturday JMJ ( Seal-O-Matic, CFS Testing ) Contractor laid (APWA type 2 R) aggregate base asphalt on the Southeast area of project . Third party testing on base asphalt was done by CFS. Contractor laid 1,891.59 tons of asphalt from Superior Bowen Asphalt Company L.L.C. . An hour rain delay starting @ 7:00AM contract last load came in around 7:30PM.
---	------	---

**Comments:**