

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250045
Address: 644 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, August 28, 2025

Corrective Action Required:

3	Misc	-will check gb bracing at time of drywall -protect all wires within 6' of attic access -provide hold downs for double truss above primary bed closet -outlet spacing in primary bed -seal bottom plate penetration bed 3 -seal gaps in front sheathing above bed 3 closet -missing bonding screw at front porch metal box -uncover covered front porch to inspect hangers -T04 trusses do not match plans and do not bear to plans also address trusses o Are notched -provide access to view hangers on T05 trusses
---	------	---

Comments: