## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20251357

Address: 2132 SW WHEATFIELD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Erosion Control Inspection Residential		Tyler Schreck	Failed	Friday, August 29, 2025
Corrective Action Required:				
1	DCM3 ESC REQUIRED 2 DAY	8/21/25 Tyler S. Silt fence is down in multiple areas and gravel and debris needs swept off of the road and curb line. The porta-potty need to be moved and cannot be on public roadways. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Corrections need to be done by the 27th or a stop work order will be issued.		
Corrective Action Required:				
2	DCM3 ESC REQUIRED 2 DAY	8/29/25 Tyler S. Curb line still need s to be cleaned. Silt fence is still lacking in areas. Restrooms need to be in the green space. Need to be corrected by 9/3/25.EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.		

**Comments:**