

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244966
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Jamie Simerly	Partial	Friday, August 29, 2025

Informational:

1	Misc	08/29/25 Jamie S, Construction on water lines is complete. Waiting on concrete for thrust blocks behind temp fire hydrants which is scheduled for 09/02/25. Brent Dye requested that an isolation valve be installed before the south temporary fire hydrant. The isolation valve has been installed.
---	------	---

Comments: