

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243996  
Address: 3212 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Thursday, September 04, 2025

Informational:

1	Misc	12-23-24 Dustin A, Sw is formed and compacted and slopes are in compliance. Approved to pour 01-02-24 Jamie S, SW is poured to city specs. The last panel of the sidewalk on the north side has a dip that will retain water. Cannot pass until forms are pulled. 2-6-25 Dustin A, forms pulled, SW panel on north side has a unnecessary dip, which will hold waterice. 08/14/25 Jamie S, SW panel on north side has unnecessary dip, which will hold water, snow or ice creating a safety hazard. This panel needs to be replaced to be compliant with city standards. 9-4-25 Dustin A, sw panel that did not pass has been removed . Pre pour inspection has been done, Approved to pour
---	------	---

**Comments:**