

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235207
Address: 2931 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Partial	Monday, September 08, 2025

Corrective Action Required:

1	Misc	Front garage PFH walls only: -Provide 2 anchors per wall sill plate -Nail wall top plate to header w/ 2 rows of 16d @ 3" oc
---	------	---

Corrective Action Required:

2	Misc	Interior and exterior sheathed shearwalls: -lower level, 1st, and 2nd fl -exterior shearwalls
---	------	---

Corrective Action Required:

3	LOWER LEVEL	OK: -Pre-rock behind tubs and showers -Nail balcony joist hangers -Mud&tape seam at elevator wall at unit 004
---	-------------	--

Corrective Action Required:

4	FIRST FLOOR	OK: -Pre-rock behind tubs ad showers -Demising/shearwall in-wall -Dwelling units only
---	-------------	--

**Check all:

-Nail balcony hanger

Corrective Action Required:

5

SECOND FLOOR

Dwelling units-OK

Corridor- OK

****Corrections:**

-Nail hanger at balcony

Corrective Action Required:

6

THIRD FLOOR

Dwelling units-OK

Corridor- OK

****Corrections:**

-Access to roof space above end units

-Frame the cantilevered balcony roof per 2/S3.42

Corrective Action Required:

7

FOURTH FLOOR

Dwelling units-OK

Corridor- OK

****Balcony framing not per plan**

Corrective Action Required:

8

ELEVATOR 1

shaft-okay

Corrective Action Required:

9

STAIR TOWER 1

ceiling okay to cover

Corrective Action Required:

10

STAIR TOWER 2

ceiling okay to cover

Comments: