

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253204

Address: 213 NW ORCHARD CT, LEES SUMMIT, MO 64063211 NW ORCHARD CT, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Monday, September 08, 2025

Corrective Action Required:

1 Misc

***Attic space only:

- Screw pattern approved both units
- Seal gap at gable end rafter (211)
- Tape gaps around all framing members (can be seen after wall is sheet rocked and taped, before ceiling is installed)

Comments: