

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20245707

Address: 1051 SW JEFFERSON ST, LEES SUMMIT, MO 64081101 SW OLDHAM PKWY, LEES SUMMIT, MO
64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Dustin Agcopra	Partial	Monday, September 08, 2025

Informational:

1 Misc

7-25-25 Dustin A, Met with matt on some erosion control issues on west side of the property

9-5-25 Dustin A, STOP WORK has been Issued. Siltation from retention pond was pumped out into nearby creek. Sludge is now in creek and will need to be removed before any work can resume. All silt fence, gutter buddies , approved traffic control measures will need to be in place .

9-8-25 Dustin A, AES is out today to correct the erosion control issues .

9-8-25 Dustin A, Erosion control is up in the areas where silt could leave site. Will install the rest per the erosion control plan in the morning. Erosion control needs to be in place and maintained during entire process of project.

Comments: