

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, September 08, 2025

Corrective Action Required:

1	Misc	6-25-25 Dustin A, Sw was formed and compacted and slopes are in compliance. I did tell contractor hey would need an expansion joint due to the pour being longer then 100 ft. 7-9-25 Dustin A, Sw was poured and slopes are in compliance. There was no expansion joint installed and 189 ft of concrete was poured 9-8-25 Dustin A, sections of sidewalk are formed and compacted on east side of pond. Slopes are in compliance. Approved to pour
---	------	---

Comments: