

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250029
Address: 667 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection - R	Dustin Agcopra	Partial	Monday, September 08, 2025

Informational:
1 Misc 9-8-25 Dustin A, Water is tapped at main and copper is run. Main is deep and plumber needed a partial to backfill to be able to place the meter pit .. Ok to backfill water main after setter is installed so the corp stop can be turned on.

Comments: