CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235681

Address: 3200 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Tuesday, September

Commercial 09, 2025

Corrective Action Required:

1 Misc Interior shearwall:

-1st floor

Exterior wall sheathing nailing-OK

Corrective Action Required:

2 FIRST FLOOR -Corridor ceiling pre-rock OK

-Lobby/Mail area (1001) ceiling pre-rock OK

-Office (1002) ceiling pre-rock OK

-Shower wall pre-rock OK

**Inspection of units only

**Check all

-Remove blocking for GB at fire rated wall -Secure all wirings within 12" of panel

-Protect plumbing in kitchen counter wall

-Tighten down all anchors

104:
103: -Anchor shear wall plate in closet
105:
106:
107:
108:
109: -Anchor shear wall plate in bedroom
110:
112:
111: -Provide extra 2" of plumbing protection above plate
113: -Nail down kitchen counter wall -Anchor shear wall plate in bedroom
114: -Secure FMC within 12" of panel
115:
-Corridor ceiling pre-rock OK -Common area (2001) ceiling pre-rock OK -Shower wall pre-rock OK -Corridor ceiling pre-rock OK -Common area (2001) ceiling pre-rock OK -Shower wall pre-rock OK

**Check all:

Corrective Action Required:

SECOND FLOOR

102:

- -Sheathing continuous from subfloor to subfloor per E4/S501 for demising and stair wall $\,$
- -Provide 7" oc pattern for GB at showers
- -Protect all penetrations of fire barrier walls (elevator and stairs) and demising walls in floor space

209:

-Frame around sprinkler above shower and fb as required

**OK TO INSULATE

**OK TO ROCK DEMISING AND STAIR WALLS

Corrective Action Required:

4 THIRD FLOOR **OK TO ROCK

Comments: