

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243996
Address: 3212 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Tyler Schreck	Passed	Tuesday, September 09, 2025

Informational:

1	Misc	12-23-24 Dustin A, Sw is formed and compacted and slopes are in compliance. Approved to pour 01-02-24 Jamie S, SW is poured to city specs. The last panel of the sidewalk on the north side has a dip that will retain water. Cannot pass until forms are pulled. 2-6-25 Dustin A, forms pulled, SW panel on north side has a unnecessary dip, which will hold waterice. 08/14/25 Jamie S, SW panel on north side has unnecessary dip, which will hold water, snow or ice creating a safety hazard. This panel needs to be replaced to be compliant with city standards. 9-4-25 Dustin A, sw panel that did not pass has been removed . Pre pour inspection has been done, Approved to pour 9/9/25 Tyler S. SW panel is in compliance with city standards. Pass.
---	------	---

Comments: