

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20244966

Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Jamie Simerly	Partial	Tuesday, September 09, 2025

Informational:

1	Misc	08/29/25 Jamie S, Construction on water lines is complete. Waiting on concrete for thrust blocks behind temp fire hydrants which is scheduled for 09/02/25. Brent Dye requested that an isolation valve be installed before the south temporary fire hydrant. The isolation valve has been installed. 09/03/25 Jamie S, Thrust blocks have been poured behind fire hydrants.
---	------	---

**Comments:**