

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250065
Address: 620 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, September 11, 2025

Corrective Action Required:
2 Misc

Truss plans must be city approved.
-fireblock garage walls into furr down
-address trusses at front of garage notched to fit
-provide nail guards for wires through studs at front porch
-bonding screw missing at metallic boxes
-missing CS-Pf nailing at rear
-seal penetrations in draft stopping
-2' minimum return panel required per plans SW corner
-bed 1 missing outlets and outlet spacing incorrect
-protect all wiring within 6' of attic access
-missing smoke/co outside bed 1/2
-wiring for light about shower outside bed 3 incomplete
-nails going into dryer vent at stud in laundry (replace vent in this area)
-studs over bored for dryer vent
-missing hold downs for trusses above dead space at laundry

Comments: