

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20244966

Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Jamie Simerly	Partial	Thursday, September 11, 2025

Informational:

1 Misc

09/09/25 Jamie S, North and South Line have been chlorinated. Blow off chlorination will happen tomorrow at 10:30 am.

09/10/25 Jamie S, North and South lines have been flushed.

9/11/25 PS, collected samples from North and South lines and delivered to Blue Valley Labs

**Comments:**