

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250182
Address: 1025 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Dustin Agcopra	Partial	Thursday, September 11, 2025

Informational:

1	Misc	8-28-25 Dustin A, Working on sewer service, contractor is aware that cannot attach to existing stub until sewer is released. 9-10-25 Dustin A, Contractor hooked sewer service up to a sewer main that was not released yet. Informed contractor that would need to be dug up and unconnected from the sewer stub until sewer is released. 9-11-25 Dustin A, Contractor is digging up sewer service to disconnect unapproved connection
---	------	---

Comments: