

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250046
Address: 636 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, September 12, 2025

Corrective Action Required:
2 Misc

Truss plans must be city approved.
-fireblock garage walls into furr down
-bonding screw missing at metallic box's
- CS-Pf nailing at rear dining room spacing incorrectly nailed
-seal penetrations and gaps in draft stopping
-T04 trusses have no bearing
-protect all wiring within 6' of attic access
-bed 1 outlet missing and spacing incorrect
-provide hold downs both sides of double truss above bed 1 closet
-protect dryer vent through stud penetrations
-missing hold downs for trusses above dead space at laundry
-land all ground and neutrals in panel
-missing ufer ground connection
-bond meter can
-se cable not ran

Comments: