

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245048
Address: 2739 SW HEARTLAND RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Tyler Schreck	Failed	Friday, September 12, 2025

Informational:

1	Misc	07/09/25 Jamie S, SW is compacted, formed and slopes are in compliance with city standards. Approved to pour. 8/21/25 Tyler S. SW was cut out for DW expansion. SW pre pour is out of compliance due to no compaction. 8-29-25 Dustin A sw has been formed , slopes are are in compliance, aggregate is insufficient. 9-4-25 Dustin A, Sw has been fixed , approved to pour 9/12/25 Tyler S. SW has too much dirt and debris on the north west (left) side of the DW. Failed.
---	------	---

Comments: