

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20244966  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                         | Inspector:    | Outcome: | Date:                      |
|-------------------------------------|---------------|----------|----------------------------|
| <b>Water Line - Coliform Test 1</b> | Jamie Simerly | Passed   | Monday, September 15, 2025 |

Informational:  
1 Misc

09/09/25 Jamie S, North and South Line have been chlorinated. Blow off chlorination will happen tomorrow at 10:30 am.  
09/10/25 Jamie S, North and South lines have been flushed.  
9/11/25 PS, collected samples from North and South lines and delivered to Blue Valley Labs  
9/15/25 Jamie S, North and South lines Passed Coliform Test 1.

**Comments:**