

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235113

Address: 2740 NE HAGAN RD, Unit:A, LEES SUMMIT, MO 640642740 NE HAGAN RD, Unit:B, LEES SUMMIT,
MO 640642740 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Tuesday, September 16, 2025

Corrective Action Required:

1 Misc

OK to cover:

- Vestibules 100/110
- 105/106/119/122/123
- 208/210
- Soffit in 205

****Corrections:**

- Support grid above rm 113
- Complete ceiling grid above Learning Studio
- Use listed devices to support MC to support wires
- Storage rm 221 not ready
- Support intervals of furnace PVC per manufacturer
- Fire caulk all fire wall penetrations
- Rm 212 not ready
- Support grid above corridor outside rm 211

Comments: