

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20243938
Address: 1921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Devon Perry	Passed	Friday, September 05, 2025

Informational:

1	Misc	8-25-25 NS Site visited and it appears that water main that is a fire line only has started being stalled 8-27-25 NS Site visited an it appears that water line is still being installed 8-29-25 NS Site visited and water main appears to be installed and crews are working on compaction of the dirt over the pipe. 9-5-25 NS Site visited for a pressure test and that the test passed after 2 hours of being under pressure. 9-9-25 NS Site visited for a flush and it appears that it passed
---	------	--

Comments: