# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# OnlinePortal at DEVSERVICES.CITYOFLS.NET

# **Inspection Summary**

Permit #: PRCOM20251166

Address: 655 SE BRADFREE ST, LEES SUMMIT, MO 64063657 SE BRADFREE ST, LEES SUMMIT, MO 64063659

SE BRADFREE ST, LEES SUMMIT, MO 64063653 SE BRADFREE ST, LEES SUMMIT, MO

64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Commercial

Mitchell Schwarz

Failed

Friday, September 19,

2025

### Corrective Action Required:

1 Misc

## NOT A COMPLETE INSPECTION

-Provide city stamped truss plans on site for inspection

Throughout

-no more than 2 NM through top plate penetrations check throughout

-protect dryer vent at top plate

-repair all holes and seal all penetrations in seperation walls

-ufer ground not ran yet

-anchor bolts not tightened throughout

-fire rated roof sheathing to extend 4' each side of separation wall

653

-protect dwv at top plate 2" front bedroom

-smoke/co outside front bedrooms not to be within 3' of bathroom

-solid bock at back door hinges

\_

### **Comments:**