



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120225, Building Permit - Commercial
Address: 635 SW 2ND ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Friday, March 30, 2012
Partial Correction 1 MISC		OK TO COVER WHEN READY GWB CEILINGS; ACT CEILING AREAS SUBJECT TO APPROVAL WHEN GRID IS IN PLACE AND ABOVE-CEILING SYSTEMS ARE COMPLETED	
All Rough Inspection - Commercial	John Borns	Passed	Friday, March 30, 2012

Comments: PER DISCUSSION WITH BRAD COX, COMPLETE FIRE SEALING TOP OF EXTERIOR WALL CAVITY AT SW PART OF SPACE.