



September 23, 2025

Mr. Brian Maenner
Vice President of Development
Intrinsic Development
3622 Endeavor Avenue
Columbia, Missouri 65201

RE: Special Inspection Report No. 5
Village at Discovery Park – Lot 5
1900 NE Discovery Avenue
Lee' Summit, Missouri
Report Period: May 25, 2025 to June 21, 2025
Permit No.: PRCOM20244782
UES Project No.: A23129.00089.005
Legacy Project No: J044702.06

Dear Mr. Maenner:

This letter with attachments will constitute our Special Inspection transmittal for the above referenced project. Representatives of UES have provided field observation and testing services for reinforced concrete and drilled and epoxy-grouted reinforcing steel during the report period. Our services have been provided on a part-time basis as scheduled by representatives of Intrinsic Development. The compliance of materials or work not observed by our personnel is not addressed, or implied, by this or any previous report.

Summary of Activities

Reinforced Concrete

Placement of the reinforcing steel, anchor bolts, and concrete was observed within the referenced foundation excavations and at the following locations:

June 11	- Stair tower slab-on-grade at Line B.9 to D, 1 to 2 and Line H.5 to J, 5 to 6.1
June 13	- Ribbon slab around the elevator pit at Line C to C.3, 4 to 4.5

Field tests were performed and compressive strength test specimens cast with samples of the concrete placed in the referenced locations. The recent concrete compressive strength test results are enclosed.

Drilled and Epoxy-Grouted Reinforcing Steel

During placement of concrete for the stem walls at Line 6.1, H.5 to J and Line B.9, 1 to 2, the vertical dowels installed for the masonry walls were not the size or spacing indicated in the project plans. Installation of the drilled and epoxy-grouted replacement reinforcing steel vertical dowels at the referenced locations was observed on June 9. The drilled holes were observed for the required spacing, depth, diameter, and cleaning procedures. Installation of the reinforcing steel dowels was

observed with respect to RFI #4 for the specified reinforcing steel diameter, grade, embedment, projection, orientation, spacing, configuration, and type of epoxy used.

During placement of the elevator pit walls at Line C to C.4, 4 to 4.5, the hooked dowels for the slab-on-grade were not installed. Installation of the drilled and epoxy-grouted reinforcing steel hooked dowels at the referenced location was observed on June 11. The drilled holes were observed for the required spacing, depth, diameter, and cleaning procedures. Installation of the reinforcing steel dowels was observed with respect to RFI #5 for the specified reinforcing steel diameter, grade, embedment, projection, orientation, spacing, configuration, and type of epoxy used.

Status of Compliance

The specific items discussed above in this report appeared to be in general compliance with the contract documents.

Closure

The results of our field observations and testing were reported to authorized personnel during our site visits. If you have any questions regarding this report, or if we may be of further service, please contact us.

Respectfully submitted,



Peter F. Brull, P.E.
Senior Engineer

Steve Damron
CMT Department Manager

Attachments: Concrete Cylinder Test Results
RFI #4
RFI #5

cc: Mr. Joe Frogge – City of Lee's Summit
Mr. Aaron Addis – Intrinsic Development
Mr. John Grahovac – Intrinsic Development
Mr. Forrest Walsh – Intrinsic Development
Mr. AJ Dolph – Rosemann & Associates, PC
Ms. Cindy Senecal – McClure Vision
UES S.I. File

**Village at Discovery Park – Lot 5
Variance/Discrepancy List**

NOTE: Items resolved during the report period are shaded

Variance Number	Date Opened	Date Closed	Description
-			



Report Date: 07/14/2025
Client: Intrinsic Development
Project: A23129.00089.005
Village at Discovery Park - Lot 5 J044702.06
Lee's Summit, MO

Concrete Cylinder Test Results

General Contractor:	Intrinsic Development	Ave. Temperature/Weather:	88°F Sunny
Site Contact:	John Grahovac	Report No.:	211921
Contractor:	RHEMA Construction Group	Set No.:	1
Sample Location:	Slabs-on-grade at Line C to D, 1 to 2, Line H.5 to J, 5 to 6	Cast Date:	06/11/2025

FIELD DATA (ASTM C31)

Slump, ASTM C143 (in.):	5.25	Supplier:	Geiger Ready-Mix
Air Content, ASTM C231 (%):	4.1	Mix Design:	P4OC536V450
Conc. Temp., ASTM C1064 (°F):	85	Truck/Ticket No.:	928/1719371
Ambient Temp. (°F):	88	Batch Time:	12:30:00
Unit Weight, ASTM C138 (p.c.f.):	--	Sample Time:	13:15:00
Yield, ASTM C138 (ft. ³):	--	Mixing Time (min.):	45
Truck/Accum. Quantity (yd. ³):	10/10	Initial Curing Method:	Sealed
Sampled From, ASTM C172:	Truck Chute	Cylinders Cast By:	DALLIN JONATHAN. SEELEY
Specified Strength (psi):	4,000	Received in Lab:	06/12/2025
Average Strength (psi):	5,410	Condition Received:	Satisfactory
Field Condition:	Satisfactory		

Laboratory Data (ASTM C39 / C1231 / C617)

Cylinder ID/ Report No.	Cylinder Weight (lbs.)	Cross Sec. Area (sq.in.)	Cylinder Diameter (in.)	Maximum Load (lbs.)	Compressive Strength (psi)	Fracture/ Capping Type *	Test Date	Cylinder Test Age (day)
211921-1-1	--	12.69	4.02	51290	4040	5/N	06/18/2025	7
211921-1-2	--	12.57	4.00	65560	5220	5/N	07/09/2025	28
211921-1-3	--	12.57	4.00	68830	5480	2/N	07/09/2025	28
211921-1-4	--	12.57	4.00	69440	5530	5/N	07/09/2025	28
211921-1-5	--	--	--	--	--	--	01/01/1900	HOLD

* Fracture type as shown in Figure 2, ASTM C39 / Capping type: N - Neoprene Pads (C1231); B - Bonded (C617); G - Ground

Remarks:	
Tested By:	ANGELA D. COATES (6/18/2025) ANGELA D. COATES (7/9/2025)
Reviewed by:	Peter F. Brull ()



CC: Addis, Aaron (Intrinsic Development) (e)	Dolph, AJ (Rosemann & Associates, PC) (e)
Maenner, Brian (Intrinsic Development) (e)	Peterson, Earl (Intrinsic Development) (e)
Walsh, Forrest (Intrinsic Development) (e)	Grahovac, John (Intrinsic Development) (e)
Senecal, Cindy (McClure Vision) (e)	

Notice: The UES representative is on site solely to observe specific operations and report opinions to our client. The presence and activities of the UES field representative do not relieve the contractor's obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods and sequences of construction . Laboratory testing was performed in general accordance with project requirements unless otherwise noted. The laboratory results only represent the material sampled /tested. This report shall not be reproduced, except in full, without written approval of UES, Inc.



Report Date: 07/17/2025

Client: Intrinsic Development

Project: A23129.00089.005

Village at Discovery Park - Lot 5 J044702.06

Lee's Summit, MO

Concrete Cylinder Test Results

General Contractor: Intrinsic Development

Ave. Temperature/Weather:

Site Contact: John Grahovac

Report No.: 212546

Contractor: RHEMA Construction Group

Set No.: 1

Sample Location: Ribbon slab-on-grade for the elevator pit at Line C to C.3, 4 to 4.5

Cast Date: 06/13/2025

FIELD DATA (ASTM C31)

Slump, ASTM C143 (in.):	6.25	Supplier:	Geiger Ready-Mix
Air Content, ASTM C231 (%):	1.4	Mix Design:	P4OC570V446
Conc. Temp., ASTM C1064 (°F):	76	Truck/Ticket No.:	925/1720599
Ambient Temp. (°F):	72	Batch Time:	10:05:00
Unit Weight, ASTM C138 (p.c.f.):	--	Sample Time:	10:40:00
Yield, ASTM C138 (ft. ³):	--	Mixing Time (min.):	35
Truck/Accum. Quantity (yd. ³):	10/30	Initial Curing Method:	Sealed
Sampled From, ASTM C172:	Truck Chute	Cylinders Cast By:	SETH THOMAS. LITTLESTONE
Specified Strength (psi):	4,000	Received in Lab:	06/14/2025
Average Strength (psi):	6,107	Condition Received:	Satisfactory
Field Condition:	Satisfactory		

Laboratory Data (ASTM C39 / C1231 / C617)

Cylinder ID/ Report No.	Cylinder Weight (lbs.)	Cross Sec. Area (sq.in.)	Cylinder Diameter (in.)	Maximum Load (lbs.)	Compressive Strength (psi)	Fracture/ Capping Type *	Test Date	Cylinder Test Age (day)
212546-1-1	--	12.57	4.00	61010	4860	5/N	06/20/2025	7
212546-1-2	--	12.57	4.00	78560	6250	2/N	07/11/2025	28
212546-1-3	--	12.57	4.00	76350	6080	2/N	07/11/2025	28
212546-1-4	--	12.57	4.00	75280	5990	2/N	07/11/2025	28
212546-1-5	--	--	--	--	--	--	01/01/1900	HOLD

* Fracture type as shown in Figure 2, ASTM C39 / Capping type: N - Neoprene Pads (C1231); B - Bonded (C617); G - Ground

Remarks:

Tested By: ANGELA D. COATES (6/20/2025)
ANGELA D. COATES (7/11/2025)

Reviewed by: Peter F. Brull ()



CC: Addis, Aaron (Intrinsic Development) (e)	Dolph, AJ (Rosemann & Associates, PC) (e)
Maenner, Brian (Intrinsic Development) (e)	Peterson, Earl (Intrinsic Development) (e)
Walsh, Forrest (Intrinsic Development) (e)	Grahovac, John (Intrinsic Development) (e)
Senecal, Cindy (McClure Vision) (e)	

Notice: The UES representative is on site solely to observe specific operations and report opinions to our client. The presence and activities of the UES field representative do not relieve the contractor's obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods and sequences of construction . Laboratory testing was performed in general accordance with project requirements unless otherwise noted. The laboratory results only represent the material sampled /tested. This report shall not be reproduced, except in full, without written approval of UES, Inc.

RFI #4: Incorrect Dowel Spacing and Rebar Size

Status	Closed on 06/02/25		
To	Cindy Senecal (McClure Engineering) <i>(Response Required)</i>	From	John Grahovac (Intrinsic Development)
Date Initiated	May 29, 2025	Due Date	Jun 1, 2025
Location		Project Stage	Under Construction
Cost Impact	TBD	Schedule Impact	No
Spec Section	032000 - Concrete Reinforcing	Cost Code	03-3100 - Concrete-Structural
Drawing Number		Reference	
Linked Drawings			
Received From	Jose Carlos Velez (Rhema Construction Group)		
Copies To	Aaron Addis (Intrinsic Development), Brian Maenner (Intrinsic Development), Earl Peterson (Intrinsic Development), Cindy Senecal (McClure Engineering), Jacob Streich (Intrinsic Development), Jose Carlos Velez (Rhema Construction Group)		

Activity

Question

Question from John Grahovac Intrinsic Development on Thursday, May 29, 2025 at 02:05 PM CDT

Rhema Construction used the wrong size of rebar and spacing for dowels at 2 locations (both stair towers). See attached markups for locations.

Instead of "#6 dowels 8" O.C. for CMU wall above", Rhema installed #5 dowels every 2'.

1. Can Rhema drill and epoxy in the #6 dowels at 8" OC? Please specify embedment depth and epoxy (prefer Dewalt AC200 over Hilti for cost savings).
2. Where a #6 dowel at 8" OC would occupy the same CMU cavity as a #5 dowel installed every 2', is it permissible skip the #6 dowel?

Attachments

[Lot 5 - RFI#4 S100B Markup.pdf](#), [Lot 5 - RFI#4 S100A Markup.pdf](#)

Official Response

Response from Cindy Senecal McClure Engineering on Friday, May 30, 2025 at 09:48 AM CDT

1. Where dowels are missing, #6 dowels 8" o.c. may be installed with Dewalt AC200+ adhesive. Dowels must extend thru the 8" concrete slab and 16" into the foundation wall for a total length of 24".
2. It is permissible to skip installing the dowels where they would occupy the same CMU cavity as an already installed #5 bar.

All Replies

Response from Cindy Senecal McClure Engineering on Friday, May 30, 2025 at 09:48 AM CDT

1. Where dowels are missing, #6 dowels 8" o.c. may be installed with Dewalt AC200+ adhesive. Dowels must extend thru the 8" concrete slab and 16" into the foundation wall for a total length of 24".
2. It is permissible to skip installing the dowels where they would occupy the same CMU cavity as an already installed #5 bar.

RFI #5: Omitted Rebar at Elevator Pit Walls

Status	Closed on 06/10/25		
To	Cindy Senecal (McClure Engineering) (<i>Response Required</i>)	From	John Grahovac (Intrinsic Development)
Date Initiated	Jun 5, 2025	Due Date	Jun 8, 2025
Location		Project Stage	Under Construction
Cost Impact		Schedule Impact	
Spec Section	032000 - Concrete Reinforcing	Cost Code	03-3100 - Concrete-Structural
Drawing Number		Reference	
Linked Drawings			
Received From	Jose Carlos Velez (Rhema Construction Group)		
Copies To	Aaron Addis (Intrinsic Development), Peter Brull (UES), John Grahovac (Intrinsic Development), Earl Peterson (Intrinsic Development), Jose Carlos Velez (Rhema Construction Group)		

Activity

Question

Question from John Grahovac Intrinsic Development on Thursday, Jun 5, 2025 at 04:26 PM CDT

Rhema Construction omitted rebar that ties the elevator pit walls to the slab.
See attached image and markup for reference.

Please specify embedment depth and epoxy for drill/epoxy of omitted rebar.

Thank you.

Attachments

[060525-lot-elevator_pit_image.jpg](#), [060525-lot5-omitted_rebar_markup.pdf](#)

Official Response

Response from Cindy Senecal McClure Engineering on Tuesday, Jun 10, 2025 at 12:15 PM CDT

Drill vertically 8 inches into top existing concrete wall and install #5 bent bars 12 inches o.c. with Dewalt AC200+ adhesive. Bent bar horizontal leg to be minimum 24" long. Bent bar vertical leg (assuming top of wall is 8" lower than top of slab) to be 14" long (provide minimum 2" cover from top of slab to bar).

Official Response

Response from John Grahovac Intrinsic Development on Tuesday, Jun 10, 2025 at 11:46 AM CDT

Cindy,

Please see the attached revised markup showing the as-built T.O.W.

Please specify a vertical embedment depth.

Thank you.

Attachments

[060525-lot5-omitted_rebar_markup_revision.pdf](#), [060525-lot-elevator_pit_image.jpg](#)

Official Response

Response from Cindy Senecal McClure Engineering on Tuesday, Jun 10, 2025 at 07:52 AM CDT

Drill horizontally 6 inches into face of existing concrete wall and install straight 30 inch long #5 bars 12 inches o.c. with Dewalt AC200+ adhesive.

All Replies

Response from Cindy Senecal McClure Engineering on Tuesday, Jun 10, 2025 at 12:15 PM CDT

Drill vertically 8 inches into top existing concrete wall and install #5 bent bars 12 inches o.c. with Dewalt AC200+ adhesive. Bent bar horizontal leg to be minimum 24" long. Bent bar vertical leg (assuming top of wall is 8" lower than top of slab) to be 14" long (provide minimum 2" cover from top of slab to bar).

Response from John Grahovac Intrinsic Development on Tuesday, Jun 10, 2025 at 11:46 AM CDT

Cindy,

Please see the attached revised markup showing the as-built T.O.W.

Please specify a vertical embedment depth.

Thank you.

Attachments

[060525-lot5-omitted_rebar_markup_revision.pdf](#), [060525-lot-elevator_pit_image.jpg](#)

Response from Cindy Senecal McClure Engineering on Tuesday, Jun 10, 2025 at 07:52 AM CDT

Drill horizontally 6 inches into face of existing concrete wall and install straight 30 inch long #5 bars 12 inches o.c. with Dewalt AC200+ adhesive.