

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245687

Address: 3260 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3200 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Thursday, September 25, 2025

Informational:

1 Misc

04/04/25 Friday JMJ (Pro Design)

04/03/24 Thursday

Contractor installed approximately 10ft of 24" RCP to storm box 5101 and 80ft of 18" RCP toward storm box 5701 also collars were poured for storm box 5101. Today 12ft of 18" RCP to box 5701 and set box 5701.

04/07/25 Monday JMJ (Pro Design)

Installed 113ft of 18" RCP to box 5702 and set storm box 5702.

04/08/25 Tuesday JMJ (Pro Design)

Contractor installed 64ft of 18" RCP towards box 5703 & poured 7 yds of concrete for collars and inverts.

04/14/25 Monday JMJ (Pro Design)

Contractor installed 70ft of 18" RCP to box 5705. Set storm box 5705 and poured invert.

9/25/25 PS Contractor set box 5703 with RCP connected on east side, box 5704 set, 18" connected to box 5704.

Comments: