

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Patrick Schonfeldt	Partial	Friday, September 26, 2025

Informational:

1 Misc

9-22-25 PS Contractor performed proof roll on east lot for curb construction. There are areas along east side of lot that did not pass. Contractor correcting and will schedule another proof roll for Wed 9/24

9-26-25 PS Reinspect of proof roll in areas of parking lot inspected of 9-22 for curbs due to weather and corrections made. Areas passed proof roll on verified load

Comments: