

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245048  
Address: 2739 SW HEARTLAND RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Tuesday, September 30, 2025

Informational:

1	Misc	07/09/25 Jamie S, SW is compacted, formed and slopes are in compliance with city standards. Approved to pour. 8/21/25 Tyler S. SW was cut out for DW expansion. SW pre pour is out of compliance due to no compaction. 8-29-25 Dustin A sw has been formed , slopes are are in compliance, aggregate is insufficient. 9-4-25 Dustin A, Sw has been fixed , approved to pour 9/12/25 Tyler S. SW has too much dirt and debris on the north west (left) side of the DW. Failed. 9/30/25 Tyler S. SW is clean and meets city and ADA specs.
---	------	---

**Comments:**