

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20251416

Address: 623 SE LINDBERG LN, LEES SUMMIT, MO 64063625 SE LINDBERG LN, LEES SUMMIT, MO 64063627  
SE LINDBERG LN, LEES SUMMIT, MO 64063621 SE LINDBERG LN, LEES SUMMIT, MO  
64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	Dustin Agcopra	Partial	Wednesday, October 01, 2025

Informational:

1 Misc

10-1-25 Dustin A, Sewers are ran out to to about 10ft away from stub < asked for a partial so they can backfill to get a bigger machine. Will call back in when They dig it back up

**Comments:**