

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Thursday, October 02, 2025

Informational:

1	Misc	9/29/25 Monday JMJ (Gen. Titans,Sub. George J. Shaws Construction, Third party UES) Contractor poured curb on the Eastside of New constructed building. Third party UES was onsite to preformed required testing of concrete. 9/30/25 Tuesday JMJ (Gen. Titans,Sub. George J. Shaws Construction, Third party UES) Contractor continued the installation of curbs on the Eastside of newly constructed building approximately 18yds were poured yesterday and 18yds today. Contractor used white cure on curbs. 10/01/25 Thursday JMJ (Gen. Titans,Sub. George J. Shaws Construction, Third party UES) Contractor continued to pour curb on the Westside of entrance/exit that is between the new building & new addition to Police Department. Contractor plans to continue to pour approximately 18yds of curbs,
---	------	--

Comments: