

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245921
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Wednesday, October 01, 2025

Informational:

1	Misc	08/26/25 Tuesday JMJ (Shaw Construction) Contractor set forms and materials for new additions for the Police Dept parking lot. Approximately 8 yards will be poured at for curbs in the morning 08/27/25 Wednesday and 8 yard that afternoon for curbs and pavement. 08/27/25 Wednesday JMJ (Gen. Titans, Sub. George Shaws Construction, Third Party-UES Testing) Contractor poured approximately 8 yards of concrete curbs starting @ 8:00AM on the addition to the Lee's Summit Police & Court Renovation. Third party testing of concrete was done by UES. 09/08/25 Monday JMJ (Gen. Titans, Sub. George Shaws Construction) Contractor poured driveway to garage addition to the Lee's Summit Police & Court Renovation. 10/01/25 Wednesday JMJ (Gen. Titans, George Shaws Construction) Contractor poured curb on rehab parking lot Northwest area of project. Contractor scheduled to pour approximately 18yds of concrete on rehab and new curbs along the Westside of project from the North to the South.
---	------	---

Comments: