CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20241886

Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Thursday, October 02,

Commercial 2025

Corrective Action Required:

1 Misc SW4 shear walls:

-Nail sheathing per schedule

-Line 6 sw4 at level 1, hold down only has 23/24 screws

-Anchor sw4 sill plate w/ 1/2" anchors every 16; Nail all shear wall base plates

per shear wall schedule

-Shear wall blocking panels not installed per 8/S531

-Nail together stud packs per 1/S531

Comments: