

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244966

Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Jamie Simerly	Partial	Friday, October 03, 2025

Informational:

1 Misc

09/17/25 Jamie S, Proof roll for alley way has passed pending rain forecast.
09/22/25 Jamie S, Proof roll for alleyway has failed, going to retest on Thursday or Friday.
09/29/25 Jamie S, Proof roll for alleyway has failed.
10/03/25 Jamie S, Proof roll for alley way has passed pending rain forecast.

Comments: