

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Wednesday, October 08, 2025

Informational:

1	Misc	10/02/25 Thursday JMJ (Gen. Level) Contractor installed material and and various rebar support system as-per project plans. Two of the five vehicle multi-ports were complete. Contractor will be pouring apron tomorrow around 9:00AM. 10/03/25 Friday JMJ (Gen. Level) Contractor poured a pavement-surface outside the five vehicle multi-ports poured. 10/07/25 Tuesday JMJ (Gen. Level) Contractor poured pavement-surface outside the five vehicle on the Eastside of project near the Northeast entrance 10/06/25 Monday. Contractor poured the approach at the Northwest entrance off NW Sloan Street.
---	------	---

Comments: