

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20253174
Address: 2830 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Tyler Schreck	Partial	Friday, October 10, 2025

Informational:

1	Misc	8-25-25 Dustin A, Sw is formed , not compacted, slopes are not in compliance. There are some areas where there is not enough aggregate., Fail 8-25-25 Dustin A, called back out still areas that does not pass. Approved a section of 40 ft to be poured. 8-26-25 Dustin A, sw section around roundabout is formed , slopes are in compliance. Approved to pour that section 10/10/25 Tyler S. ADA ramp and sw has been formed and compacted. Approve to pour.
---	------	---

Comments: