

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253864
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Patrick Schonfeldt	Partial	Monday, October 13, 2025

Informational:
1 Misc

- 9-26-25 PS Made site visit, contractor boring for fence posts at court perimeter
- 9-30-25 PS Contractor boring for fence posts at court perimeter
- 10-3-25 PS Contractor setting forms and tension cables for courts
- 10-6-25 PS Contractor setting tension cable for courts
- 10-8-25 PS Contractor pouring surface concrete at courts at time of inspection
- 10-13-25 PS Crew working on site cleanup and preparing for next court pour

Comments: