

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20252500
Address: 2607 SW FIREFLY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Tyler Schreck	Partial	Tuesday, October 14, 2025

Informational:
1 Misc 10-13-25 Dustin A, dw has been formed, but is not compacted. Along the curb there is insufficient aggregate at the curb line (min 4 inches) Fail
10/14/25 Tyler S. DW has been fomed and is now compacted with 4+ inches of aggregate at curb. Approve to pour.

Comments: