

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250182
Address: 1001 SW JEFFERSON XING, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Dustin Agcopra	Failed	Tuesday, October 14, 2025

Informational:

1	Misc	8-20-25 Dustin A. ESC is in place, no construction entrance due to lack of road at this time 8-26-25 Dustin A, Esc is in place for the conditions of site 9-15-26 Dustin A , Erosion control needs fixed. Talked with logan and it was coming this week. They are pouring curbs and parking lot soon so there is no reason for a construction entrance at this point 9-22-25 Dustin A, Erosion control is in place and storm protection is installed. 10-9-25 EROSION CONTROL REQUIRED. Silt fence is lacking around curb lines and storm inlets are not protected. Failure to have this resolved by end of day 10-10-25 could result in a STOP WORK issued on Monday 10-13 10-13-25 Dustin A, Erosion control is in place, Some spots where silt fence is needed moved up closer to curb line 10-14-25 Dustin A, TWO DAY NOTICE : EROSION CONTROL IS REQUIRED, The silt fence still needs be up against the curb, There is a roll off that is full of debris that needs to be emptied before it over flows. Needs to be in compliance in 2 business days. Please also send a up to date SWPPP report.
---	------	--

Comments: