

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20252498
Address: 2615 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, October 15, 2025

Corrective Action Required:

1	Misc	9/23/25 Tyler S. SW has been cut out across the street for a water tap. Will need a pre pour inspection before you pour.
		10-13-25 Dustin A, Sw across the street will need a pre pour inspection before pouring.
		10-15-25 Dustin A, Sw has been formed and compacted. They need to dowel due to it being only one panel. They did not have the right dowels so they are going to get them and install them and let me know. After that they are approved to pour

Comments: