

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250106
Address: 1817 NE LASHBROOK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Partial	Tuesday, July 08, 2025

Informational:

1	Misc	5-13-25 NS Site visited, and it appears sidewalk has not yet started. 7-7-25 NS site visited for a sidewalk inspection and it appears that crew had to tear out ADA ramp that was placed incorrectly by developer. After the new ada ramp they will do sidewalk and driveway 10-17-25 NS Site visited this morning for the reinspection on driveway, and it passed city standards for pre-pour.
---	------	---

Comments: