

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20251441
Address: 2619 SW FIREFLY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Tyler Schreck	Failed	Friday, October 17, 2025

Corrective Action Required:

1	DCM3 ESC REQUIRED 2 DAY	7-25-25 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-30-25 Dustin A, Silt fence is still down 9/19/25 Tyler S. Silt fence is down in back yard around the storm field inlet. Mud is running into box. Needs to be corrected within two days please. 9/23/25 Tyler S. Field inlets need silt fence. There is currently a straw waddle in place and water is pooling up in front of inlet and still letting silt through. 10/17/25 Tyler S. Straw waddles on both sides of DW need to be installed properly so that they do their job. Waddles are staked on top on dirt piles by curb. Fail.
---	----------------------------	---

Comments: